



## PVHS Fields, Fieldhouse, and Bleachers Project

Feb. 2022

### Work Completed Last Month

- Installed underground utilities and poured foundation at the new fieldhouse
- Excavated to subgrade at the new baseball/softball fields
- Removed utilities and continued soil preparations at the new home bleachers

### Work to be Completed This Month

- Complete underground utilities installation and building slab for the new fieldhouse
- Complete soil treatments and install underground utilities at the new baseball/softball fields
- Install footings at the new home bleachers
- Remove existing turf and prep drainage rock at football field



### Project Facts

- **Project Scope:** New fieldhouse, tennis courts, basketball courts, baseball and softball fields, track and field resurfacing, new home and away bleachers, new press box.
- **Total Square Feet:** 464,000 SF
- **Architect:** PBK Architects
- **Anticipated Completion:** Fall 2022

#### Project Website:

<https://www.wccusd.net/Page/15634>



Potential Impact: bleacher area construction will periodically impact front parking lot and lane adjacent to gym building.

We appreciate your patience.

Please watch for flaggers and caution tape.

### Contact Information

**Contractor:** CWS  
 Construction— Adam  
 Greenlief 415 599 5585  
**Construction Manager:**  
 925 671-7717

To subscribe to this monthly newsletter or ask a project questions, please email:

askfacilities  
@wccusd.net

